

**University of Connecticut**  
**Status of Capital Projects > \$500,000 as of 8/31/15**

- The purpose of this report is to track the expenditures and status of capital projects greater than \$500,000.
- This report is updated biannually reflecting the status as of 8/31 and 3/31 and presented at the Board of Trustees (BOT) meeting for informational purposes only.
- For each project, the report will show: the most recent date of project budget approval by the BOT; budget phase-a) planning, b) revised planning, c) design, d) revised design, e) final, f) revised final; the approved project budget amount; the actual expenditures excluding encumbrances as reflected in the Kuali Financial System; the source of project funding; and the project status-a) planning, b) design, c) construction, d) construction complete, e) financially closed, or f) withdrawn.
- The project status is determined by Planning, Architecture & Engineering Services/Campus Planning, Design and Construction unless the project is financially closed by Finance.
- The project status of "construction" reflects the project has been bid, contract awarded and notice to proceed issued. The project status of "construction complete" reflects that all project contract work has been completed but it is not yet ready for financial closeout. Until activities such as commissioning, as-builts, and other related final post construction activities happen, the financial closeout process does not begin.
- Open projects will be routinely reviewed for viability. The status of a project may change due to one of the following reasons: the reprioritization of or lack of sufficient funding, the key driver for the project has changed, or the project requires further scope definition. In any of these instances, the project may be withdrawn from the list of approved active projects and the BOT will be notified.
- When the project status changes to "financially closed" or "withdrawn", the project will be shown in the report one time and will then be removed from the report prior to the next presentation.

**Storrs & Regional Campuses**

Project Name	Project #	Budget Phase	BOT Approved	Budget	Expenditures 3/31/15	Expenditures 8/31/15	Fund Source	Status 3/31/15	Status 8/31/15	% Construction Complete
Academic and Research Facilities - Main Accumulation Area for Regulated Wastes	901807	Final	6/24/15	\$5,255,580	\$237,103	\$321,158	UCONN 2000	Design	Design/Construction	0%
Academic and Research Facilities - STEM Research Center	901802	Planning	11/13/13	\$1,000,000	\$256	\$445,879	UCONN 2000	Planning	Planning	0%
Arjona and Monteith (new classroom buildings)	901126	Revised Final	9/27/12	\$95,000,000	\$88,896,734	\$89,268,259	UCONN 2000	Construction Complete	Financially Closed	100%
Arjona and Monteith - Arjona Renovations	901719	Final	12/12/12	\$15,400,000	\$14,963,071	\$14,963,142	UCONN 2000	Construction Complete	Financially Closed	100%
Arjona and Monteith - Monteith Renovations	901756	Final	6/24/15	\$25,000,000	\$1,342,935	\$1,664,353	UCONN 2000	Planning/Design	Construction	0%
Atwater Building - Roof Replacements	901673	Final	9/27/12	\$600,000	\$543,480	\$567,799	DM	Construction Complete	Construction Complete	100%
Atwater Laboratory Electrical Service	901633	Final	11/13/13	\$785,000	\$619,375	\$624,397	DM	Construction Complete	Financially Closed	100%
Avery Point Campus Undergraduate & Library Building - Phase I	901278	Final	4/25/12	\$9,315,150	\$8,813,737	\$9,143,719	UCONN 2000	Construction Complete	Construction Complete	100%
Avery Point Renovation - Utility Relocation and Building 21 & 23 Demolition	901824	Final	4/29/15	\$7,300,000	\$1,438,211	\$2,102,255	UCONN 2000	Planning	Construction	30%
(Werth Family) Basketball Champions Center	201434	Revised Final	2/25/15	\$35,535,800	\$34,751,693	\$35,226,177	Departmental, Gifts, Operating	Construction Complete	Construction Complete	100%
Beach Hall Renovations - MCB Lab for New Faculty	901773	Final	12/11/13	\$1,615,574	\$1,168,590	\$1,183,806	UCONN 2000	Construction Complete	Construction Complete	100%
Bishop Renovation - Various Improvements for Academic & Student Services Activities	901645, 901743	Revised Final	9/13/12	\$2,425,000	\$2,216,500	\$2,216,500	UCONN 2000, Equipment	Construction Complete	Financially Closed	100%

Project Name	Project #	Budget Phase	BOT Approved	Budget	Expenditures 3/31/15	Expenditures 8/31/15	Fund Source	Status 3/31/15	Status 8/31/15	% Construction Complete
Biobehavioral Complex Replacement - Science 4 Annex Reroofing	901903	Final	8/5/15	\$1,000,000		\$19,700	UCONN 2000		Construction	0%
Ecology and Evolutionary Biology Greenhouse Renovations	201583	Final	4/23/14	\$1,000,000	\$263,949	\$264,200	Departmental	Hold	Hold	0%
Engineering Building - Engineering & Science Building	901376	Final	6/24/15	\$95,000,000	\$7,495,795	\$8,780,789	UCONN 2000	Design / Construction	Construction	3%
Facilities Operations Code Remediation, Infrastructure Upgrades & Reorganization	201639	Final	10/29/14	\$990,000	\$287,113	\$727,619	Operating	Construction	Construction Complete	98%
Farm Buildings Repairs/Replacement-Roof, Facade and Other Repairs	901366	Final	9/23/08	\$2,000,000	\$1,086,373	\$1,109,641	UCONN 2000	Construction Complete	Construction Complete	100%
Fats, Oil and Grease Compliance - Phase I	201623	Final	6/25/14	\$2,000,000	\$1,176,946	\$1,249,757	Departmental	Construction	Construction Complete	98%
Fine Arts Gateway and Pedestrian Access	901812	Final	4/23/14	\$1,500,000	\$1,270,399	\$1,352,932	DM	Construction Complete	Construction Complete	100%
Fine Arts Phase II-Renovation and Improvements	901667	Design	4/29/15	\$23,500,000	\$420,835	\$813,866	UCONN 2000	Planning	Design	0%
fMRI-Acquisition and Installation	201630	Final	6/25/14	\$7,893,000	\$2,678,532	\$6,899,594	DM, Equipment, Plant	Construction	Construction Complete	100%
Gampel Pavilion Dome Ceiling and Roof Repair	901888	Revised Planning	4/29/15	\$10,000,000		\$84,935	DM		Design	0%
Gampel Pavilion LED Lighting and Controls Upgrade	201652	Final	9/24/14	\$546,000	\$200	\$34,462	Renewable Energy Credit Funds	Construction	Construction	0%
Gant Building Renovations - Data Center Stabilization	901755	Final	12/11/13	\$4,000,000	\$2,554,823	\$2,775,533	UCONN 2000	Construction Complete	Construction Complete	100%
Gant Building Renovations - Mechanical Repairs	901769	Final	4/23/14	\$600,000	\$129,215	\$137,966	UCONN 2000	Construction	Construction	0%
Gant Building Renovations - STEM	901803	Planning	11/13/13	\$1,000,000	\$0	\$570	UCONN 2000	Planning	Design	2%
Gant IMS Fire Alarm Replacement	201502	Revised Final	2/22/11	\$1,372,000	\$1,200,544	\$1,200,544	DM, Plant	Construction Complete	Construction Complete	100%
Hartford Relocation Acquisition/Renovation	901779	Design	4/29/15	\$115,000,000	\$5,138,173	\$13,282,703	UCONN 2000	Design	Construction	2%
Heating Plant Upgrade - Boiler Reliability Improvements	901695	Final	8/7/13	\$840,000	\$486,444	\$489,545	UCONN 2000	Construction Complete	Financially Closed	100%
Heating Plant Upgrade - Emergency Power System Upgrade	901697	Design	8/5/15	\$2,500,000	\$51,940	\$92,295	UCONN 2000	Planning/ Design	Design	0%
Heating Plant Upgrade - Improve Condensate Return System	901698	Revised Final	9/25/13	\$1,450,000	\$1,212,115	\$1,376,414	UCONN 2000	Construction Complete	Construction Complete	99%
Heating Plant Upgrade - Upgrade Chilled Water System	901696	Final	8/6/14	\$6,250,000	\$272,050	\$790,224	UCONN 2000	Construction	Construction	70%
Homer Babbidge Library-Replace Floor Coverings	901715	Final	4/24/13	\$1,000,000	\$776,497	\$776,623	DM	Construction Complete	Financially Closed	100%

Project Name	Project #	Budget Phase	BOT Approved	Budget	Expenditures 3/31/15	Expenditures 8/31/15	Fund Source	Status 3/31/15	Status 8/31/15	% Construction Complete
Intramural, Recreational and Intercollegiate Facilities - Recreation Center	901332	Revised Planning	12/11/13	\$500,000	\$230,737	\$246,036	Operating	Planning	Planning	0%
Main Water Supply Line Replacement - Phase I	901634	Final	6/25/14	\$7,000,000	\$1,893,707	\$2,589,126	DM	Construction	Construction Complete	100%
Main Water Supply Line Replacement - Phase II	901819	Design	4/29/15	\$6,000,000		\$66,955	DM		Design	0%
Mansfield Apartment Bathrooms - Phase II	201641	Final	4/23/14	\$500,000	\$341,366	\$377,565	Departmental	Construction Complete		100%
Master Plan 2014 Development	201631	Revised Planning	2/26/14	\$3,000,000	\$1,218,184	\$2,148,513	UCONN 2000, Plant	Planning	Planning	0%
McMahon Kitchen Alterations	201634	Final	12/10/14	\$885,935	\$71,327	\$631,556	Departmental	Construction	Construction Complete	100%
Microgrid Research Program at the Depot Campus	201635	Final	12/11/13	\$3,000,000	\$0	\$0	Grant, Plant	Hold	Hold	0%
New Faculty Renovations - White Building, Animal Science Lab	901757	Final	12/11/13	\$1,865,000	\$1,583,979	\$1,584,189	DM	Construction Complete	Financially Closed	100%
North Eagleville Road Area Infrastructure Repair/Replacement: Phase I Exigent Repair	901752	Final	6/3/14	\$3,000,000	\$2,162,034	\$2,207,124	DM	Construction	Construction Complete	98%
North Eagleville Road Area Infrastructure Repair/Replacement: Phase II	901954	Final	3/25/15	\$5,250,000	\$484	\$1,236,363	DM	Construction	Construction	45%
North Eagleville Road Area Infrastructure Repair/Replacement: Phase III	901990	Revised Planning	8/5/15	\$1,500,000		\$470	DM		Planning	0%
North Hillside Road Completion (2nd Revised)	900965	Revised Final	8/6/14	\$20,365,000	\$6,888,993	\$10,934,967	UCONN 2000, Federal, State GO	Construction	Construction	65%
Northwest Quad Code Remediation	201413	Revised Final	9/24/14	\$914,500	\$591,874	\$776,555	DM, Operating Funds	Construction	Construction	95%
OSFM Code Remediation: Babbidge Library Emergency Lights	901801	Final	6/25/14	\$4,000,000	\$1,384,870	\$1,684,736	DM	Construction	Construction Complete	99%
Pedestrian Safety Improvements - Core Campus Phase I	901577, 901734, 901735	Final	4/24/13	\$6,591,000	\$2,942,405	\$3,280,820	DM	Construction	Construction Complete	100%
Pedestrian Safety Improvements - CUE/Gentry Corridor	901627	Planning	8/3/11	\$1,240,350	\$388,464	\$400,482	DM	Planning/ Design	Planning/ Design	0%
Pedestrian Safety Improvements - Phase I	901629	Revised Final	4/24/13	\$4,000,000	\$2,531,259	\$2,541,286	DM	Construction Complete	Construction Complete	100%
Psychology Building Renovation/Addition	901388	Final	4/25/12	\$25,170,550	\$23,710,202	\$23,939,849	UCONN 2000	Construction Complete	Construction Complete	100%
Public Safety Complex Improvements	201574	Planning	8/3/11	\$3,000,000	\$79,146	\$79,146	Plant Funds	Hold	Hold	0%
Putnam Refectory Renovation	901820	Final	3/25/15	\$23,000,000	\$1,227,926	\$2,079,079	DM	Construction	Construction	5%
Replace Gampel Chillers	901869	Design	6/24/15	\$1,446,000		\$43,399	DM		Design	0%

Project Name	Project #	Budget Phase	BOT Approved	Budget	Expenditures 3/31/15	Expenditures 8/31/15	Fund Source	Status 3/31/15	Status 8/31/15	% Construction Complete
Replace Gampel Cooling Towers	901795	Final	6/24/15	\$3,000,000	\$269,466	\$1,583,600	DM	Construction	Construction	50%
Residential Life Facilities - Brock, Russell and Batterson Halls Shower Improvements	901934	Final	3/25/15	\$630,000	\$0	\$9,529	UCONN 2000	Design	Design	0%
Residential Life Facilities - Hilltop Apartment Complex Roof Repairs Phase I	201629	Final	3/25/15	\$2,378,000	\$45,816	\$1,673,212	UCONN 2000/ Departmental	Construction	Construction Complete	100%
Residential Life Facilities - Honors Residence Hall	901804	Design	4/29/15	\$10,000,000	\$1,845,431	\$2,397,816	UCONN 2000	Planning/ Design	Design	0%
Residential Life Facilities - Husky Village Housing Complex Heating Upgrades	901871	Final	12/10/14	\$600,000	\$218,184	\$499,291	UCONN 2000	Construction	Construction Complete	100%
Residential Life Facilities-McMahon Elevator Replacement	201512	Final	11/9/10	\$2,202,000	\$1,220,202	\$1,220,202	Departmental	Construction Complete	Construction Complete	100%
Residential Life Facilities - South Campus Envelope Repairs	201614	Revised Final	3/25/15	\$18,500,000	\$1,455,042	\$1,553,401	UCONN 2000	Phase II Construction	Phase II Construction	Phase I-100%; Phase II-5%
Residential Life Facilities - South Campus Envelope: Architectural Precast Stone Repairs	901833	Final	4/23/14	\$4,500,000	\$1,809,850	\$4,150,490	UCONN 2000	Construction	Construction Complete	100%
Residential Life Facilities - South Campus Envelope: Gable Repairs & Protective Work	901813	Revised Final	6/3/14	\$3,000,000	\$1,591,577	\$1,624,489	UCONN 2000	Construction	Financially Closed	100%
Residential Life Facilities - STEM Residence Hall	901805	Final	8/6/14	\$105,000,000	\$12,796,589	\$26,506,858	UCONN 2000, Revenue Bond	Construction	Construction	35%
Residential Life Facilities - Whitney Hall Renovations	901908	Final	12/10/14	\$685,000	\$612	\$549,541	UCONN 2000	Construction	Construction Complete	100%
Roads, Sidewalks and Miscellaneous Repairs - Phase III	901618	Final	1/26/11	\$850,000	\$502,433	\$502,678	DM	Construction Complete	Financially Closed	100%
School of Pharmacy/Biology Completion	900330	Revised Final	1/31/06	\$94,609,000	\$93,606,860	\$93,606,860	UCONN 2000	Construction Complete	Financially Closed	100%
Sewer Line Replacement @ Storrs Road Pump Station	901675	Final	4/29/15	\$5,000,000	\$368,606	\$655,538	DM	Design	Construction	10%
South Campus Stair Repair	901883	Design	6/24/15	\$615,000		\$32,185	DM		Design	0%
Stamford Campus Improvements/Housing	901798	Planning	9/25/13	\$500,000	\$75,714	\$126,038	UCONN 2000	Planning	Planning	0%
Storrs Hall Addition	901265	Revised Final	4/13/11	\$14,825,000	\$14,180,268	\$14,180,268	UCONN 2000, Departmental	Construction Complete, except for Art	Construction Complete, except for Art	100%
Technology Quadrant Phase III - Innovation Partnership Building	901661	Final	12/10/14	\$162,300,000	\$13,884,742	\$19,324,371	State GO Bond	Hold-pending funding	Construction	2%
Technology Quadrant Phase III - Water Supply	901662	Planning	8/6/14	\$808,000	\$512,173	\$550,911	State GO Bond	Planning	Planning	0%
Torrey 1st Floor East Renovations	901572	Final	11/9/10	\$3,500,000	\$3,187,556	\$3,187,970	DM, Research, Departmental	Construction Complete	Financially Closed	100%
Torrey Life Sciences Fire Alarm Replacement	201503	Revised Final	11/9/10	\$587,000	\$551,179	\$573,558	Plant	Construction Complete		100%

Project Name	Project #	Budget Phase	BOT Approved	Budget	Expenditures 3/31/15	Expenditures 8/31/15	Fund Source	Status 3/31/15	Status 8/31/15	% Construction Complete
Torrey Renovation Completion & Biology Expansion - Roof Replacement	901806	Final	9/24/14	\$1,012,500	\$44,188	\$672,104	UCONN 2000	Construction	Construction Complete	100%
UCFM Code Remediation: Campus Wide Laundry Alterations	901840	Final	4/29/15	\$1,800,000		\$190,435	DM		Construction	0%
UCFM Code Remediation: Charter Oak Apartments	901476	Final	4/20/10	\$537,000	\$457,289	\$457,289	Departmental	Construction Complete	Construction Complete	100%
UCFM Code Remediation: Gampel Pavilion Fire Alarm Replacement	901552	Final	4/20/10	\$2,200,000	\$745,414	\$747,549	DM	Construction Complete	Financially Closed	100%
UCONN 2000 Code Remediation: Alumni Quad	201483	Revised Final	9/24/14	\$766,000	\$523,346	\$540,121	DM, Operating	Construction	Construction	96%
UCONN 2000 Code Remediation: Mansfield Apartments	201471	Revised Final	3/25/15	\$2,276,000	\$564,506	\$636,390	DM, Operating	Construction	Construction	25%
UCONN 2000 Code Remediation: New Central Warehouse	201549	Final	3/25/15	\$650,000	\$82,916	\$107,964	DM, Operating	Construction	Construction	90%
UCONN 2000 Code Remediation: North Campus Dormitories	201478	Final	4/24/13	\$1,085,000	\$607,805	\$736,701	Operating	Construction	Construction	97%
UCONN 2000 Code Remediation: Starr Hall	201595	Revised Final	9/24/14	\$631,000	\$478,645	\$491,300	DM, Operating	Construction	Construction	90%
UCONN 2000 Code Remediation: Towers Dormitories	201472	Revised Final	4/24/13	\$732,000	\$691,231	\$701,924	Operating	Construction	Construction	98%
UCONN 2000 Code Remediation: Wilbur Cross Building	201525	Revised Final	9/24/14	\$1,340,000	\$358,780	\$461,075	Operating	Construction	Construction	20%
Water Pollution Control Facility Priority One Repairs	901810	Final	9/24/14	\$3,000,000	\$119,729	\$290,043	DM	Construction	Construction	35%
Water Reclamation Facility	901229	Revised Final	1/26/11	\$28,951,000	\$28,405,272	\$28,497,049	Plant	Construction	Construction	99%
Waterbury Campus Property Transfer (Old Campus)	901097	Revised Final	9/22/09	\$1,180,000	\$648,275	\$648,275	DM, Departmental	Construction Complete	Construction Complete	100%
Waterbury Downtown Campus - Rectory Renovations	901830	Design	4/29/15	\$2,550,000	\$15,172	\$85,393	UCONN 2000, Departmental	Planning/ Design	Design	0%
Whetten Renovations & Code Remediation	201640	Final	12/10/14	\$686,000	\$103,018	\$553,969	DM, Departmental	Construction	Construction Complete	100%
Young Building Renovation/Addition	901373	Revised Final	4/24/13	\$19,773,430	\$18,760,315	\$18,774,480	UCONN 2000, Departmental, Gifts	Construction Complete	Construction Complete	100%
Young Building Renovation/Addition - Envelope Repairs	901811	Final	4/23/14	\$5,000,000	\$310,007	\$1,724,193	UCONN 2000	Construction	Construction	65%
<b>UConn Health:</b>										
195 Farmington Avenue Renovation	13-044	Final	6/25/14	\$3,600,000	\$3,196,256	\$2,191,152	DM, UCH Capital, Research	Construction	Construction Complete	100%
Administrative Services Building Renovations	10-054	Revised Final	2/28/12	\$3,265,000	\$3,081,106	\$3,078,548	UCH Capital	Construction Complete	Construction Complete	100%

Project Name	Project #	Budget Phase	BOT Approved	Budget	Expenditures 3/31/15	Expenditures 8/31/15	Fund Source	Status 3/31/15	Status 8/31/15	% Construction Complete
Ambulatory Care Center	11-042	Final	9/27/12	\$203,000,000	\$193,340,557	\$191,749,973	UCH Private Funding	Construction	Construction	97%
Anechoic Chamber Relocation	12-012	Final	3/26/14	\$598,000	\$503,025	\$428,038	UCH Capital	Construction	Construction Complete	100%
Boiler and Deaerator Plan	14-601.12	Planning	6/24/15	\$2,200,000		\$34,000	DM		Planning	0%
Cage Processing Facility Renovations	10-050	Final	4/25/12	\$9,895,000	\$9,281,817	\$9,684,116	UCH Capital, Grant	Construction Complete	Construction Complete	100%
Catheterization Lab Equipment Replacement	08-031	Final	11/9/10	\$2,530,000	\$2,198,072	\$2,193,815	UCH Capital, Departmental	Construction Complete	Construction Complete	100%
CLAC Renovation	901133	Revised Final	11/13/13	\$17,960,000	\$14,816,311	\$16,330,466	UCONN 2000, UCH Capital	Construction	Construction Complete	100%
CT Simulator-High Dose Radiation Renovations	10-059	Final	12/12/12	\$1,715,000	\$1,163,445	\$1,145,076	UCH Capital	Construction Complete	Construction Complete	100%
Datacenter Infrastructure Improvements	09-603.01	Final	4/20/10	\$2,055,000	\$2,026,156	\$1,981,943	DM	Construction Complete	Financially Closed	100%
Demolition of Dowling North and Dowling South Buildings	14-604	Final	12/10/14	\$1,295,000	\$796,289	\$796,289	DM	Construction	Construction Complete	100%
Dental Clinic Fit Out, Storrs Center	13-023	Revised Final	1/29/14	\$925,000	\$877,879	\$877,382	UCH Capital	Construction Complete	Construction Complete	100%
Fire Alarm System Upgrades	10-068	Final	6/28/12	\$706,000	\$681,393	\$677,243	DM	Construction Complete	Construction Complete	100%
Main Building Cooling System - Chillers 1, 2 & 3 Replacement	09-603.02	Final	9/28/11	\$4,945,000	\$4,506,644	\$4,506,644	DM, UCH Capital	Construction Complete	Construction Complete	100%
Main Building Exterior Facade Joint Sealant Replacement	08-603.01	Final	2/27/13	\$3,475,000	\$2,820,666	\$2,820,666	DM	Construction Complete	Financially Closed	100%
Main Building Renovation: Lab ("L") Building Renovations-Project 1	901134	Revised Final	6/24/15	\$78,415,503	\$56,429,838	\$64,616,931	UCONN 2000, Grant, UCH Capital	Construction	Construction	85%
Main Building Renovation: Lab ("L") Building Renovations-Project 2	901772	Planning	6/26/13	\$56,000,000	\$967,858	\$1,432,245	UCONN 2000	Design	Design	0%
Medical School Academic Building Renovation	901729	Revised Final	6/24/15	\$36,050,000	\$3,336,736	\$6,101,176	UCONN 2000, UCH Capital	Construction	Construction	10%
Munson Road Renovation and Expanded Parking	05-006770	Final	9/25/07	\$4,350,000	\$4,299,107	\$4,299,107	UCH Capital	Construction Complete	Construction Complete	100%
New 3T MRI Renovations	15-003	Planning	12/10/14	\$3,400,000	-	\$12,400	UCVH Capital	Planning	Planning	0%
New Construction and Renovation	901590	Revised Final	6/24/15	\$325,866,000	\$152,130,923	\$196,444,037	UCONN 2000, UCH Capital	Construction	Construction	75%
New Construction and Renovation - Campus Water Infrastructure Improvements	901808	Final	11/13/13	\$3,600,000	-	\$0	UCONN 2000, Jackson Labs	Design	Construction	0%

Project Name	Project #	Budget Phase	BOT Approved	Budget	Expenditures 3/31/15	Expenditures 8/31/15	Fund Source	Status 3/31/15	Status 8/31/15	% Construction Complete
New Construction and Renovation - Clinic Building (C) Renovations	901737	Final	6/24/15	\$91,314,604	\$4,171,374	\$6,596,259	UConn 2000, UCH Capital	Design	Design	0%
New Construction and Renovation - Roadway & Intersection Improvements	901797	Revised Final	6/24/15	\$5,786,250	\$5,113,683	\$5,449,860	UConn 2000, Jackson Labs	Construction Complete	Construction Complete	100%
Research Tower - Incubator Lab Addition to the Cell & Genome Sciences Building	901750	Revised Final	6/24/15	\$19,800,000	\$3,726,786	\$10,142,920	UConn 2000, UCH Capital	Construction	Construction	76%
UConn Medical Group - Clinical Space Fit-Out, Storrs Center	13-003	Final	6/26/13	\$4,365,000	\$4,192,055	\$4,191,568	UCH Capital	Construction Complete	Construction Complete	100%