Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/14/16)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Planning Budget Phase			<u> </u>					
Academic and Research Facilities - STEM Research Center	901802	\$1,000,000	\$910,160	Р	UCONN 2000 Phase III	11/13/13	September 2020	
Central Campus Infrastructure Upgrades	902075	\$15,000,000	\$53,400	Р	UCONN 2000 Phase III - DM	2/24//16	January 2019	
Public Safety Complex Improvements	201574	\$3,000,000	\$79,146	Р	Plant Funds	08/03/11	Hold	
Stamford Campus Improvements/Housing	901798	\$500,000	\$141,193	Р	UCONN 2000 Phase III	09/25/13	2018	
Technology Quadrant Phase III - Water Supply	901662	\$808,000	\$621,338	Р	State General Obligation Bonds	08/06/14	2016	
UCONN 2000 Code Remediation: Stamford	201523	\$2,000,000	\$472,911	Р	UCONN 2000 Phase III - DM University Plant Funds	10/28/15	2017	
Revised Planning Budget Phase								
Gant Building Renovations - STEM	901803	\$5,000,000	\$2,398,343	P-\$1M RP-\$5M	UCONN 2000 Phase III	11/13/13 09/30/15	December 2022	
Student Recreation Center	901332	\$11,000,000	\$2,363,917	P-\$3.3M RP-\$100M RP-\$500K	University Plant Funds	06/24/08 11/13/13 12/11/13	January 2019	
				RP-\$2.5M RP-\$11.0M		09/30/15 02/24/16		
Utility Framework-Utility System Modeling	902040	\$850,000	\$706,738	RP	UCONN 2000 Phase III - DM	02/24/16		
Desires Burdensk Observa								
Design Budget Phase  Fine Arts Phase II - Renovation and	901667	¢22 F00 000	\$1,830,086	P	UCONN 2000 Phase III	08/03/11	2017	
Improvements		\$23,500,000		D		04/29/15	2017	
North and South Parking Garage-Safety Screen	901979	\$800,000	\$52,714	D	UCONN 2000 Phase III - DM	03/30/16	December 2016	
Waterbury Downtown Campus - Rectory	901830	\$2,550,000	\$1,084,625	RP	UCONN 2000 Phase III	08/06/14	2017	
Renovations				D	Departmental Funds	04/29/15		
Final Budget Phase								
Academic and Research Facilities - Main	901807	\$5,255,580	\$4,734,136	RP	UCONN 2000 Phase III	06/25/14	December 2016	8%
Accumulation Area for Regulated Wastes				D		02/25/15		
				F		06/24/15		
Arjona and Monteith - Monteith Renovations	901756	\$25,000,000	\$19,853,967	RP	UCONN 2000 Phase III	02/26/14	August 2016	50%
				RP		06/25/14		
				D		03/25/15		
		4=	4	F		06/24/15		
Avery Point Renovation - Utility Relocation and	901824	\$7,300,000	\$5,942,000	Р	UCONN 2000 Phase III	3/26/14 4/29/15	October 2016	95%
Bulding 21 & 23 Demolition				F				

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/14/16)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued								
Ecology and Evolutionary Biology (EEB) Greenhouse Renovations	201583	\$1,000,000	\$317,792	P D F	Departmental Funds	02/28/12 02/26/14 04/23/14	Hold	0%
Energy Services Performance Contract-Phase I	902074	\$28,102,000	\$10,026,227	D F	UCONN 2000 Phase III - DM University Plant Funds	12/16/15 2/24/16	Spring 2017	0%
Engineering Building - Engineering & Science Building	901376	\$95,000,000	\$55,508,605	P-\$1.0M RP-\$2.0M RP-\$2.0M RP-\$60.5M RP-\$92.5M RP-\$92.5M D-\$92.5M	UCONN 2000 Phase III	06/24/08 02/18/10 09/21/10 08/03/11 09/25/13 03/26/14 04/29/15	July 2017	40%
				F-\$95M		06/24/15		
Fats, Oil and Grease (FOG) Compliance - Phase II	901898	\$5,100,000	\$325,519	F	UCONN 2000 Phase III - DM	03/30/16	November 2017	0%
Gampel Pavilion Dome Ceiling and Roof Repair	901888	\$10,000,000	\$797,333	RP D F	UCONN 2000 Phase III - DM	04/29/15 03/30/16 4/27/16-pending	October 2016	0%
Hartford Relocation Acquisition/Renovation	901779	\$140,000,000	\$33,735,266	P-\$1.0M RP-\$10.0M D-\$115.0M F-\$140.0M	UCONN 2000 Phase III	08/07/13 04/23/14 04/29/15 11/18/15	July 2017	HT-25% HPL- 0% 38 P- 0% WAD- 0%
Heating Plant Upgrade - Chiller and Boiler House Roofs	901951	\$5,100,000	\$228,852	F	UCONN 2000 Phase III	02/24/16	November 2016	0%
Heating Plant Upgrade - Emergency Power System Upgrade	901697	\$2,500,000	\$157,070	RP D F	UCONN 2000 Phase III	06/25/14 08/05/15 10/28/15	December 2016	0%
Main Water Line Replacement Phase II	901819	\$6,000,000	\$2,937,940	D F	UCONN 2000 Phase III - DM	4/29/15 10/28/15	August 2016	40%
Microgrid Research Program at the Depot Campus	201635	\$3,000,000	-	F	University Plant Funds DEEP Grant	12/11/13	Hold	0%
North Eagleville Road Area Infrastructure Repair/Replacement and Upgrades-Phase III	901990	\$20,000,000	\$3,790,201	RP D F	UCONN 2000 Phase III - DM	08/05/15 10/28/15 12/16/15	Ph IIIa-Sept 2016 Ph IIIb-Sept 2017	0% 0%
Phillips Communication Building Air Distribution and Lighting System Upgrades	901902	\$1,100,000	\$76,426	F	UCONN 2000 Phase III DM	02/24/16	August 2016	0%
Putnam Refectory Renovation	901820	\$23,000,000	\$16,216,085	RP D F	UCONN 2000 Phase III DM	08/06/14 12/10/14 03/25/15	July 2016	30%
Replace Gampel Chillers	901869	\$1,446,000	\$1,180,048	F	UCONN 2000 Phase III DM	06/24/15	October 2016	5%
Residential Life Facilities - Hilltop Apartment Complex Roof Repairs Phase II	902071	\$2,551,000	\$1,597	F	UCONN 2000 Phase III	02/24/16	August 2016	0%

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/14/16)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued								
Residential Life Facilities - NextGen Hall	901805	\$105,000,000	\$80,543,672	P-\$750K RP-\$5.0M F-\$105.0M	UCONN 2000 Phase III Revenue Bonds	11/13/13 02/26/14 08/06/14	July 2016	75%
Residential Life Facilities - Wilson Hall Reheat Coils	901878	\$560,000	\$492,338	F	UCONN 2000 Phase III	02/24/16	July 2016	0%
South Campus Stair Repairs	901883	\$615,000	\$87,621	F	UCONN 2000 Phase III - DM	06/24/15	August 2016	0%
Stamford Campus Improvements/Housing - Cooling Tower Replacement	901904	\$700,000	\$113,839	F	UCONN 2000 Phase III	03/30/16	Fall 2016	0%
Student Union Building Envelope Repairs	902052	\$1,500,000	\$141,709	F	UCONN 2000 Phase III - DM Departmental Funds	03/30/16	August 2016	0%
Technology Quadrant Phase III - Innovation Partnership Building	901661	\$162,300,000	\$120,272,745	P-\$172.5M RP-\$162.3M D-\$162.3M F-\$162.3M	State General Obligation Bonds	06/23/11 03/26/14 08/06/14 12/10/14	May 2017	30%
Utility Infrastructure GIS Mapping	902035	\$3,236,000	\$27,242	F	UCONN 2000 Phase III - DM	03/30/16	2016	0%
Water Pollution Control Facility Priority One Repairs	901810	\$3,000,000	\$1,910,307	D F	UCONN 2000 Phase III - DM	08/06/14 09/24/14	August 2016	95%
UCFM Code Remediation - Avery Point Branford House Phase II	901895	\$625,000	\$357,476	F	UCONN 2000 Phase III - DM	02/24/16	August 2016	10%
UCONN 2000 Code Remediation - Holcomb/Whitney/Sprague Dormitories	201464	\$575,000	\$458,666	F	UCONN 2000 Phase III - DM University Plant Funds	09/30/15	August 2016	5%
UCONN 2000 Code Remediation - New Central Warehouse	201549	\$650,000	\$578,062	F	UCONN 2000 Phase III - DM University Plant Funds	03/25/15	May 2016	98%
UCONN 2000 Code Remediation - South Campus Laundry Alterations	201569	\$625,000	\$481,203	F	UCONN 2000 Phase III - DM University Plant Funds	09/30/15	December 2016	5%
UCONN 2000 Code Remediation - White Building/Dairy Bar Improvements	201568	\$550,000	\$461,262	F	UCONN 2000 Phase III - DM University Plant Funds	09/30/15	May 2016	98%
Revised Final Phase								
Jorgensen Renovation - HVAC Renewal	901989	\$1,850,000	\$135,271	F RF	UCONN 2000 Phase III	02/24/16 4/27/16-pending	August 2016	0%
North Eagleville Road Area Infrastructure Repair/Replacement & Upgrade-Phase II	901954	\$5,500,000	\$5,138,242	F-\$5.25M RF-\$5.5M	UCONN 2000 Phase III - DM	03/25/15 4/27/16-pending	May 2016	92%
North Hillside Road Completion	900965	\$20,365,000	\$17,687,776	D-\$11.5M RD-\$11.5M RD-\$14.3M F-\$21.2M RF-\$20.4M	UCONN 2000 Phase III Federal Funds State GO Bonds	08/02/05 11/15/05 06/24/08 02/26/14 08/06/14	September 2016	95%
Replace Gampel Cooling Towers	901795	\$3,000,000	\$2,808,464	RP-\$2.5M F-\$2.55M RF-\$3M	UCONN 2000 Phase III DM	02/26/14 01/30/15 06/24/15	May 2016	97%

			Expenditures &				Estimated	Estimated
		Current BOT	Encumbrances	Budget		<b>BOT Budget Approval</b>	Completion	Constructio
Project Name by Construction Phase	Project #	Approved Budget	(As of 4/14/16)	Phase	Budgeted Funding Source(s)	Date(s)	Date	% Complete
Revised Final Phase - continued								
Residential Life Facilities - South	201614	\$18,500,000	\$8,127,118	F-\$3.1M	UCONN 2000 Phase III	01/30/13	2013	Phase I-1009
Campus Envelope Repairs				RF-\$1.5M		4/24/13	November 2016	Phase II-50%
				RF-\$18.5M		03/25/15		
Residential Life Facilities - West Campus Shower	901949	\$2,260,000	\$150,737	F-\$1.9M	UCONN 2000 Phase III	01/27/16	August 2016	0%
Renovations				RF-\$2.3M	Departmental	03/30/16		
Sewer Replacement @ Storrs Road Pump	901675	\$5,250,000	\$4,602,622	P-\$3.15M	UCONN 2000 Phase III - DM	08/07/13	June 2016	45%
Station				D-\$3.15M		04/23/14		
				F-\$5.0M		04/29/15		
		<u> </u>		RF-\$5.25M		4/27/16-pending		
UCFM Code Remediation - Campus Wide	901840	\$2,100,000	\$339,325	F	UCONN 2000 Phase III - DM	04/29/15	2016	0%
Laundry Alterations				RF		02/24/16		
UCONN 2000 Code Remediation: Alumni Quad	201483	\$766,000	\$625,677	F	University Plant Funds	6/25/14	May 2016	98%
				RF	UCONN 2000 Phase III - DM	9/24/14		
UCONN 2000 Code Remediation: Mansfield	201471	\$2,276,000	\$1,586,870	F-\$730K	UCONN 2000 Phase III - DM	08/06/14	September 2016	99%
Apartments				RF-\$2.3M	University Plant Funds	03/25/15		
UCONN 2000 Code Remediation: Northwest	201413	\$1,323,000	\$901,891	F-\$706.6K	University Plant Funds	08/21/08	July 2016	95%
Quad				RF-\$887.5K	UCONN 2000 Phase III - DM	08/10/10		
				RF-\$914.5L		09/24/14		
				RF-\$1.3M		10/28/15		
UCONN 2000 Code Remediation: Towers	201472	\$732,000	\$731,722	F-\$620K	University Plant Funds	04/20/10	May 2016	98%
Dormitories				RF-\$732K		04/24/13		
UCONN 2000 Code Remediation-Wilbur	201525	\$1,340,000	\$708,015	F-\$767K	University Plant Funds	04/24/13	December 2016	95%
Cross Building				RF-\$1.3M	UCONN 2000 Phase III - DM	02/26/14		
				RF-\$1.3M		09/24/14		
Young Building Renovation/Addition - Envelope	901811	\$5,600,000	\$4,804,115	F	UCONN 2000 Phase III	04/23/14	July 2016	85%
Repairs				RF		4/27/16-pending		
Recently Completed Projects (1)  Basketball Development Facility	201434	\$35,535,800	\$35,483,332	P-\$3.0M	Gifts, Departmental Funds, Operating	09/21/10	2015	100%
basketball Development Facility	201434	\$33,333,600	,555, <del>4</del> 65,552	F-\$3.0W	dits, Departmental Funds, Operating	11/14/12	2013	100%
				r-\$55ivi RF-\$33.2M		04/24/13		
				RF-\$33.3M				
				•		09/25/13		
				RF-\$33.5M		01/29/14		
				RF-\$35.3M		08/06/14		
CARDIA CIVIL LI LI LI LI	201522	47.000.000	47.007.044	RF-\$35.5M		02/25/15	2015	1000/
fMRI-Acquisition and Installation	201630	\$7,893,000	\$7,297,844	P	UCONN 2000 Phase III	10/23/13	2015	100%
				D F	Plant Funds	04/23/14		
Facilities Operations Code Remediation,	201639	\$990,000	\$811,379	F F	Operating Funds	06/25/14 10/29/14	2015	100%
Infrastructure Upgrades & Reorganization Alterations	201039	9990,000	3011,3/3	Г	Operating Funds	10/29/14	2015	100%
Fats, Oil and Grease (FOG) Compliance - Phase I	201623	\$2,000,000	\$1,586,612	D	Departmental Funds	04/23/14	2015	100%
,		, -,,-50	, ,,	F	- p	06/25/14	- <del></del>	

			Expenditures &				Estimated	Estimated
		Current BOT	Encumbrances	Budget		BOT Budget Approval	Completion	Construction
Project Name by Construction Phase	Project #	Approved Budget	(As of 4/14/16)	Phase	Budgeted Funding Source(s)	Date(s)	Date	% Complete
Recently Completed Projects <sup>(1)</sup> - continued			(1.0.01.1/-1/-0)	<u> </u>	5 5 (7	` '		· ·
Gampel Pavilion LED Lighting and Controls	201652	\$546,000	\$303,247	F	Renewable Energy Credits	09/24/14	2015	100%
Upgrade	201032	φ3 10,000	Ψ303, <b>2</b> 17	·	Heriewable Energy diedits	03/21/11	2013	10070
Gant Building Renovations - Mechanical Repairs	901769	\$600,000	\$138,002	F	UCONN 2000 Phase III	04/23/14	2015	100%
Heating Plant Upgrade - Improve Condensate	901698	\$1,450,000	\$1,407,352	D-\$1.0M	UCONN 2000 Phase III	06/26/13	2015	100%
Return System				F-\$1.0M		08/07/13		
				RF-\$1.45M		09/25/13		
Heating Plant Upgrade - Upgrade Chilled Water	901696	\$6,250,000	\$4,979,293	RP-\$6M	UCONN 2000 Phase III	11/13/13	January 2016	100%
System				D-\$7M		06/25/14		
				F-\$6.25M		08/06/14		
McMahon Kitchen Alterations	201634	\$885,935	\$706,306	D	Departmental Funds	8/6/14	2015	100%
				F		12/10/14		
Main Water Supply Line Replacement - Phase I	901634	\$7,000,000	\$3,297,958	RP	UCONN 2000 Phase III DM	2/26/2014	2015	100%
				D		4/23/2014		
				F		6/25/2014		
Master Plan 2014 Development	201631	\$3,000,000	\$2,217,995	P-\$2.0M	UCONN 2000 Phase III	12/11/13	2015	
				RP-\$3.0M	University Plant Funds	02/26/14		
North Eagleville Road Area Infrastructure	901752	\$3,000,000	\$2,780,306	Р	UCONN 2000 Phase III - DM	09/27/12	2015	100%
Repair/Replacement: Phase I Exigent Repair				F		06/03/14		
OSFM Code Remediation: Babbidge Library	901801	\$4,000,000	\$2,021,508	F	UCONN 2000 Phase III - DM	06/25/14	2015	100%
Emergency Lights								
Pedestrian Safety Improvements-Core	901577	\$6,591,000	\$3,432,250	F	UCONN 2000 Phase III - DM	04/24/13	2015	901577-100%
Campus Phase I	901735							901735-100%
Pedestrian Safety Improvements -	901627	\$1,240,350	\$407,823	Р	UCONN 2000 Phase III - DM	08/03/11	2015	
CUE/Gentry Corridor								
Pedestrian Safety Improvements - Phase I	901629	\$4,000,000	\$2,632,308	P-\$1.9M	UCONN 2000 Phase III - DM	02/22/11	2015	100%
				F-\$3.0M		09/27/12		
				RF-\$4.0M		04/24/13		
Residential Life Facilities - Brock, Russell &	901934	\$630,000	\$9,529	F	UCONN 2000 Phase III	03/25/15	2015	100%
Batterson Shower Improvements Residential Life Facilities - Hilltop Apartment	201629	\$2,378,000	\$2,290,080	F	UCONN 2000 Phase III	03/25/15	2015	100%
Complex Roof Repairs Phase I	201029	\$2,378,000	\$2,290,080	'	University Operating Funds	03/23/13	2013	100%
Residential Life Facilities - Honors Residence Hall	901804	\$10,000,000	\$4,776,365	P-\$750K	UCONN 2000 Phase III	11/13/13	2016	Design Only
nesidential and radiaties management nesidente	30100.	<b>\$20,000,000</b>	ų .,,, , o,o oo	RP-\$2.0M	2000 1 11000 111	08/06/14	2010	2 00.8 01
				RP-\$3.5M		09/24/14		
				D-\$10.0M		04/29/15		
Residential Life Facilities - Husky Village Housing	901871	\$600,000	\$566,585	F	UCONN 2000 Phase III	12/10/14	2015	100%
Complex Heating Upgrades	5510/1	7000,000	<del>+</del> 550,565	•	250 2500 / 11050 11	1=, 10, 11	_313	20070
Residential Life Facilities - South Campus	901833	\$4,500,000	\$4,407,974	F	UCONN 2000 Phase III	04/23/14	2015	100%
Envelope: Architectural Precast Stone Repairs	2 2 2 2 2 2	+ .,555,550	+ ., .0.,5.	RF	222 2300	07/17/14	_3_3	_00,0
,				e ee		,,		
Residential Life Facilities - Whitney Hall	901908	\$685,000	\$681,864	F	UCONN 2000 Phase III	12/10/14	2015	100%
Renovations		, , ,	• •			• •		

			Expenditures &				Estimated	Estimated
		Current BOT	Encumbrances	Budget		<b>BOT Budget Approval</b>	Completion	Construction
Project Name by Construction Phase	Project #	Approved Budget	(As of 4/14/16)	Phase	Budgeted Funding Source(s)	Date(s)	Date	% Complete
Recently Completed Projects (1) - continued								
Torrey Renovation Completion and Biology	901806	\$1,012,500	\$798,145	D	UCONN 2000 Phase III	08/06/14	2015	100%
Expansion - Roof Replacement				F		09/24/14		
UCONN 2000 Code Remediation - North	201478	\$1,085,000	\$770,499	F	University Plant Funds	04/24/13	2015	100%
Campus Dormitories								
Whetten Renovations & Code Remediation	201640	\$710,000	\$587,460	D-\$686K	UCONN 2000 Phase III - DM	08/06/14	2015	100%
				F-\$710K	Departmental Funds	12/10/14		
UCONN 2000 Code Remediation: Starr Hall	201595	\$631,000	\$598,243	F-\$612K	University Plant Funds	06/25/14	2015	100%
				RF-\$631K	UCONN 2000 Phase III - DM	09/24/14		
Water Reclamation Facility	901229	\$28,951,000	\$28,895,345	P-\$1.4M	UCONN 2000 Phase III - DM	06/24/08	2015	100%
(formerly Gray Water Facility)				RP-\$28.6M	University Plant Funds	08/04/09		
				D-\$28.9M		02/18/10		
				F-\$28.9M		04/20/10		
				RF-\$28.9M		01/26/11		
Planning Budget Phase								
UCH-Elevator 24 & 25 Sill Repairs	08-054	\$600,000	\$9,500	Р	UCONN 2000 Phase III - DM	(3/14/16)	TBD	
				Р		3/30/16		
UCH-Elevator 27/28 Modernization	16-601.04	\$655,000	-	Р	UCONN 2000 Phase III - DM	(3/14/16)	TBD	
				Р		3/30/16		
UCH-H Building Sealant Replacement	16-601.02	\$850,000	31,650	P P	UCONN 2000 Phase III - DM	(3/14/16)	TBD	
				Р		3/30/16		
Final Budget Phase								
UCH-3T MRI Renovations	15-003	\$3,825,000	\$172,113	P-\$3.4M	UCH Capital Funds	(12/08/14)*	August 2016	1%
				P-\$3.4M		12/10/14		
				D-\$3.8M		(9/21/15)*		
				D-\$3.8M		09/30/15		
				F-\$3.8M		(12/14/15)		
				F-\$3.8M		12/16/15		
UCH-Ambulatory Care Center (ACC)	11-042	\$203,000,000	\$201,807,923	P	UCH Secured Private Funding	(3/5/12)	July 2016	98%
				P		01/25/12		
				D		(06/11/12)*		
				D		06/28/12		
				F		(09/10/12)* 09/27/12		
UCH-EMR Project Team Space (New Hospital	16-016	\$1,500,000	317,315	Р	UCH Capital Funds	(12/14/15)	July 2016	0%
Tower 7th Floor)	10-010	\$1,300,000	317,313	P	Och Capital Lunus	12/16/15	July 2010	076
Tower 7th Hoor)				F		(3/14/16)		
				F		3/30/16		
UCH-Main Building Renovation - Lab ("L")	901772	\$41,389,671	\$17,222,079	P-\$56M	UCONN 2000 Phase III	(6/17/13)*	February 2017	12%
Building Renovations Project 2				P-\$56M	UCH Capital or Other Funds	06/26/13		
				D-\$41.4M		(06/15/15)*		
				D-\$41.4M		06/24/15		
				F-\$41.4M		(09/21/15)*		
				F-\$41.4M		09/30/15		

Project Name by Construction Phase	Project #	Current BOT Approved Budget	Expenditures & Encumbrances (As of 4/14/16)	Budget Phase	Budgeted Funding Source(s)	BOT Budget Approval Date(s)	Estimated Completion Date	Estimated Construction % Complete
Final Budget Phase - continued								
UCH-Munson Road Roof Replacement	11-043	\$5,050,000	125,900	P P F F	UCONN 2000 Phase III - DM	(12/14/15) 12/16/15 (3/14/16) 3/30/16	TBD	0%
UCH-New Boiler and Deaerator Tank Repairs	14-601.12	\$2,360,000	\$182,670	P P D D F	UCONN 2000 Phase III - DM	(06/15/15)* 06/24/15 (12/14/15) 12/16/15 (3/14/16) 03/30/16	October 2016	0%
UCH-New Construction & Renovation - Campus	901808	\$3,600,000	3,600,000.00	F	UCONN 2000 Phase III	(11/12/13)*	TBD	0%
Water Infrastructure Improvements UCH-Renovate and Repave 195 Farmington Avenue Parking Lot	16-603.01	\$763,000	-	F P P F	Jackson Labs UCONN 2000 Phase III - DM	11/13/13 (12/14/15) 12/16/15 (3/14/16) 3/30/16	September 2016	0%
				·		5/50/15		
Revised Final Budget Phase								
UCH-Medical School Academic Building Renovation	901729	\$36,050,000	\$25,821,421	P-\$30.75M P-\$30.75M D-\$35.75M D-\$35.75M F-\$35.55M F-\$36.1M RF-\$36.1M	UCONN 2000 Phase III UCH Capital or Other Funds	(04/09/12)* 04/25/12 (09/15/14)* 9/24/14 (3/16/15)* 02/25/15 (06/15/15)* 06/24/15	April 2017	48%
UCH-New Construction & Renovation	901590	\$325,866,000	\$278,728,659	P-\$332.0M P-\$332.0M RP-\$364.4M RP-\$364.4M D-\$364.4M F-\$364.4M F-\$359.4M RF-\$359.4M RF-\$359.4M RF-\$325.9M	UCONN 2000 Phase III UCH Capital or Other Funds	(06/07/10)* 06/10/10 (03/05/12)* 02/28/12 (04/09/12)* 04/25/12 (03/18/13)* 02/27/13 (09/15/14)* 09/24/14 (06/15/15)* 06/24/15	March 2017	97%

		1	F	1			Estimated	Estimated
			Expenditures &	Dudget		DOT Dudget Approval		
5	5	Current BOT	Encumbrances	Budget	D	BOT Budget Approval	Completion	Construction
Project Name by Construction Phase	Project #	Approved Budget	(As of 4/14/16)	Phase	Budgeted Funding Source(s)	Date(s)	Date	% Complete
Revised Final Budget Phase-continued								
UCH-New Construction and Renovation -	901737	\$92,314,604	\$43,201,650	P-\$86.7M	UCONN 2000 Phase III	(06/11/12)*	August 2018	3%
Clinic (C) Building Renovations				P-\$86.7M	UCH Capital or Other Funds	06/28/12		
				D-\$96.3M		(09/15/14)*		
				D-\$96.3M		09/24/14		
				RD-\$91.3M		(06/15/15)*		
				RD-\$91.3M		06/24/15		
				F-\$91.3M		(09/21/15)*		
				F-\$91.3M		09/30/15		
				RF-\$92.3M		(3/14/16)		
				RF-\$92.3M		03/30/16		
Recently Completed Projects <sup>(1)</sup>								
UCH-195 Farmington Avenue Renovation	13-044	\$3,600,000	\$3,421,036	P-\$1M	UCONN 2000 Phase III - DM	(09/25/13)*	June 2015	100%
				P-\$1M	UCH Capital Budget	09/25/13		
				F-\$3.6M		(06/18/14)*		
				F-\$3.6M		06/25/14		
UCH-Anechoic Chamber Relocation	12-012	\$598,000	\$460,643	P-\$555K	UCH Capital Budget	(06/11/12)*	July 2015	100%
				P-\$555K		06/28/12		
				F-\$598K		(03/24/14)*		
				F-\$598K		3/26/14		
UCH-CLAC Renovation	901133	\$17,960,000	\$17,227,328	P-\$14.0M	UCONN 2000 Phase III	(05/17/06)*	May 2015	100%
				P-\$14.0M	UCH Capital	06/20/06		
				D-\$16.125M		(06/11/12)*		
				D-\$16.125M		06/28/12		
				RD-\$17.125M		(6/17/13)*		
				RD-\$17.125M		6/26/13		
				F-\$17.125M		(09/25/13)*		
				F-\$17.125M		09/25/13		
				RF-\$17.96M		(11/12/13)*		
				RF-\$17.96M		11/13/13		
UCH-Demolition of Dowling North and Dowling	14-604	\$1,295,000	\$856,833	P-\$1.1M	UCONN 2000 Phase III - DM	(03/24/14)*	June 2015	100%
South Buildings			, ,	P-\$1.1M		3/26/14		
Journ Bunames				F-\$1.3M		(12/08/14)*		
				F-\$1.3M		12/10/14		
UCH-Main Building Renovation	901134	\$78,415,503	\$76,531,509	P-\$75.0M	UCONN 2000 Phase III	(05/17/06)*	September 2015	100%
Lab ("L") Building Renovations - Project 1				P-\$75.0M	DPH Grant	06/20/06		
				RP-\$76.127M	UCH Capital or Other Funds	(03/05/12)*		
				RP-\$76.127M		02/28/12		
				D-\$79.0M		(06/11/12)*		
				D-\$79.0M		06/28/12		
				F-\$79.0M		(12/10/12)*		
				F-\$79.0M		12/12/12		
				RF-\$79.2		(01/13/14)*		
				RF-\$79.2 RF-\$79.2		01/29/14		
				RF-\$79.2 RF-\$78.4		(06/15/15)*		
				RF-\$78.4 RF-\$78.4		06/24/15		
				ΝΙ -370.4		00/24/13		

		Current BOT	Expenditures & Encumbrances	Budget		BOT Budget Approval	Estimated Completion	Estimated Construction
Project Name by Construction Phase	Project #	Approved Budget	(As of 4/14/16)	Phase	Budgeted Funding Source(s)	Date(s)	Date	% Complete
Recently Completed Projects (1)- continued								
UCH-Munson Road Renovation and Expanded	05006770	\$4,350,000	\$4,299,107	P-\$3.2M	UCH Capital Budget	(05/17/06)*	2015	100%
Parking				P-\$3.2M		06/20/06		
				D-\$4.4M		(07/16/07)*		
				D-\$4.4M		08/01/07		
				F-\$4.4M		(09/17/07)*		
				F-\$4.4M		09/25/07		
UCH New Construction and Renovation -	901797	\$5,786,250	\$5,749,057	P-\$5.3M	UCONN 2000 Phase III	(6/17/13)*	2015	100%
Roadway & Intersection Improvements				P-\$5.3M	Jackson Laboratories	06/26/13		
·				D-\$5.7M		(09/25/13)*		
				D-\$5.7M		09/25/13		
				F-\$5.7M		(01/13/14)*		
				F-\$5.7M		01/29/14		
				RF-\$5.8M		(06/15/15)*		
				RF-\$5.8M		06/24/15		
UCH-Research Tower - Incubator Lab	901750	\$19,800,000	\$18,414,080	P-\$11.17M	UCONN 2000 Phase III	(09/10/12)*	November 2016	100%
Addition to the Cell & Genome Sciences				P-\$11.17M	UCH Capital or Other Funds	09/27/12		
Building				RP-\$19.4M		(12/10/12)*		
				RP-\$19.4M		12/12/12		
				D-\$19.4M		(06/18/14)*		
				D-\$19.4M		06/25/14		
				F-\$19.4M		(09/15/14)*		
				F-\$19.4M		09/24/14		
				RF-\$19.8M		(06/15/15)*		
				RF-\$19.8M		06/24/15		

P = Planning Budget RD = Revised Design Budget

RP = Revised Planning Budget F = Final Budget

D = Design Budget RF = Revised Final Budget

<sup>\*</sup> UConn Health Board of Directors Reviewed and Recommended for Board of Trustees Approval

<sup>(1)</sup> Completed projects assume "Completed, Commissioned and Occupied". Projects continue to be included in this report for 1 year after completion to accommodate initial financial closeout adjustments.